

Site: St Thomas Pleasure Ground (66617018)
 Plot Number: 60092.00 to 60092.00
 Report Type: Assessment

Site: St Thomas Pleasure Ground (66617018)

Area: Public Realm ST THOMAS

Plot Number: 60,092.00

Feature Id - Location: MAP 6 - Betula pendula

Feature Type: Tree managed as Group

Contract Area: Public Realm

Batch: 31006 - Inspection Batch

Route: Adhoc

Officer: JOE MORSHEAD

Date: 07/09/2022

Observation Type	Code	Grade	Score	Notes
QTRA 1) Target	QTRATV	3	.0000	
QTRA 2) Size	QTRAS	3	.0000	
QTRA 3) Probability of Failure	QTRPOF	3	.0000	
QTRA 4) Risk of Harm	QTRROH	Low - YELLOW	.0000	
Tree Condition	TRST	Fair	.0000	Footpath and bench under canopy, fence within falling distance. Basal wound at ground level on east, underlying wood exposed to oxidisation and early onset of decay. Fungal fruiting body of Fomitopsis betulina on main stem at approximately 1.3m above ground level on east. Large pruning wound (>200mm) at approximately 3m above ground level on east. Recent branch failure at approximately 3m above ground level on NE. Limb failed near point of attachment, resulting in stub and spall tear. White wood on top of wound, indication mycelium and fungal colonisation. Historic branch removal at 1.7m above ground level on west resulting in large wound and decay cavity, partly occluded. Accoustic sounding with mallet indicates, a hollowing of main stem and a central decay column.

Batch: 29612 - Inspection Batch

Route: Adhoc

Officer: JOE MORSHEAD

Date: 27/07/2022

Observation Type	Code	Grade	Score	Notes
QTRA 1) Target	QTRATV	3	.0000	
QTRA 2) Size	QTRAS	3	.0000	
QTRA 3) Probability of Failure	QTRPOF	3	.0000	
QTRA 4) Risk of Harm	QTRROH	Low - YELLOW	.0000	
Tree Condition	TRST	Fair	.0000	Footpath and bench under canopy, fence within falling distance. Basal wound at ground level on east, underlying wood exposed to oxidisation and early onset of decay. Fungal fruiting body of Fomitopsis betulina on main stem at approximately 1.3m above ground level on east. Large pruning wound (>200mm) at approximately 3m above ground level on east. Recent branch failure at approximately 3m above ground level on NE. Limb failed near point of attachment, resulting in stub and spall tear. White wood on top of wound, indication mycelium and fungal colonisation. Historic branch removal at 1.7m above ground level on west resulting in large wound and decay cavity, partly occluded. Accoustic sounding with mallet indicates, a hollowing of main stem and a central decay column.

Defect No.	Description	Log Date	Location	Type	Organisation	Status
32425	Birch - significant decay - remove to ground level (leave 1m high stump to prevent trip hazard). - 12 man hours	27/07/2022	Silver birch	A010		Committed
32424	Grind stump - 3 man hours	27/07/2022	Birch stump (1m high)	A010		Committed